

November 19, 2025

Municipal Committee Muridke

1. Financial Status - Total Funds Rs. 3,293.11million

2. Project Detail

Sr. No.	Program	AA Cost (Rs. Million)	WO Cost (Rs. Million)	AA Issued Date	Contract Signed Date	Financial Progress	Current Status	Tentative Completion Date
1	Rehabilitation of Municipal Services	94.31	91.13	-	-	100%	Completed	Completed
2	Provision of Equipment & Machinery for improvement of SWM	295.70	293.91	12-11-21	-	98%	Completed	Completed
3	Construction of Vehicles Parking Area	53.28	57.47	30-9-22	21-12-22	100%	Completed	Completed
4	Improvement and Construction of Roads	258.00	262.95	26-8-22	11-10-22	100%	Completed	Completed
5	Construction of Canal Road	254.02	232.89	12-6-23	14-9-23	100%	Completed	Completed
6	Solarization of Tube Wells	44.62	45.74	27-2-24	21-1-25	94%	Completed	Completed
7	Rehab of Existing Sewerage Scheme	288.00	258.7	7-8-23	11-7-24	72%	Ongoing Execution. Physical Progress 78%.	31-12-2025
8	SCADA System for 04 Tube Wells and 01 Disposal Station	34.93	24.41	27-2-24	05-09-25	30%	Ongoing Execution. Physical Progress 35%.	02-01-2026
9	Provision of Stormwater Facilities	96.93	-	-	-	-	Resubmitted for DDC. DDC to be held	-
10	Rehab of 3 Parks	209.4	-	-	-	-	MC observations are being incorporated	-
11	Provision of Machinery for Disaster Management	88.53	-	-	-	-	Resubmitted for DDC. DDC to be held	-
12	Provision of Tuff Pavers in Streets	600.00	-	-	-	-	Design under finalization	-
13	Improvement of GBS Muredke city	250.00	-	-	-	-	Design under finalization	-
	Total	2,567.72	1,267.2					